



Schedule Worksheet

with Employees, Equipment, Subcontracts and Notes (Separate Reports)

7 Waddell Job

Task#	Description	Duration	Type	Fixed Date	Early Start	Early Finish	Float
0	None						
1999.000	Layout	1	1	08/01/2006	08/01/2006	08/01/2006	
2000.000	Excavation and Backfill	2	1		08/02/2006	08/03/2006	
2100.000	Footings form	2	1		08/04/2006	08/05/2006	
2150.000	Foundation form	4	1		08/07/2006	08/10/2006	
2200.000	Slab form	1	1		08/10/2006	08/10/2006	
2150.200	Foundation Inspection	1	2		08/11/2006	08/11/2006	
2300.000	Termite Protection	1	1		08/11/2006	08/11/2006	50
2150.500	Foundation pour/pump	1	1		08/12/2006	08/12/2006	
3110.000	Floor Framing	2	1		08/14/2006	08/15/2006	
3600.000	Plumbing Rough-In	2	1		08/16/2006	08/17/2006	
3600.200	Inspection- Plumbing rough-in	1	2		08/18/2006	08/18/2006	
3120.000	Partition and Wall Framing	3	1		08/19/2006	08/21/2006	
3130.000	Roof Framing	3	1		08/22/2006	08/24/2006	
3100.200	Framing Inspection	1	2		08/25/2006	08/25/2006	36
3600.500	Plumbing top-out	2	1		08/25/2006	08/26/2006	
3600.600	Inspection Plumbing top-out	1	2		08/27/2006	08/27/2006	34
3800.000	HVAC Rough-In	1	1		08/28/2006	08/28/2006	
3400.000	Concrete	2	1		08/23/2006	08/24/2006	37
3500.000	Rough Sheet Metal	1	1		08/29/2006	08/29/2006	32
4000.000	Roofing	2	1		08/29/2006	08/30/2006	
4800.000	Siding	2	1		08/29/2006	08/30/2006	5
4820.000	Exterior Trim	2	1		08/31/2006	09/01/2006	25
3700.000	Electrical Rough-In	1	1		08/31/2006	08/31/2006	
3755.000	Security System Rough-In	1	1		09/01/2006	09/01/2006	
3760.000	TV, Phone, Cable Rough-In	1	1		09/02/2006	09/02/2006	
3761.000	Inspection electrical	1	2		09/03/2006	09/03/2006	
4110.000	Chimney	2	1		08/28/2006	08/29/2006	31
4120.000	Fireplace	1	1		08/30/2006	08/30/2006	31
4400.000	Gutters	1	1		08/31/2006	08/31/2006	30
4510.000	Windows	1	1		08/31/2006	08/31/2006	30
4540.000	Exterior Doors	1	1		08/30/2006	08/30/2006	5
4570.000	Garage Door	1	1		08/29/2006	08/29/2006	5
4700.000	Insulation	2	1		09/04/2006	09/05/2006	
4700.200	Inspection insulation	1	2		09/06/2006	09/06/2006	
6105.000	Finish Grade	1	1		08/31/2006	08/31/2006	24
4825.000	Decks/ Rear Porches	2	1		09/02/2006	09/03/2006	25
4900.000	Exterior Painting	1	1		09/04/2006	09/04/2006	25