

Comm-Spec

15195 NW Greenbrier Parkway
Beaverton, OR 97006-5701

RFI

To: Starks General Contracting (Po

RFI #: 3

Date: 6/20/2004

Job: 02-ME001 Tri Tech Lab

Phone: 503-456-7890

CC:

Subject: Reconfiguration Options for Room 707 West

Drawing:

Spec Section:

Cost Impact: TBD

Schedule Impact: TBD

Request:

Date Required: 7/1/2004

Ductwork for room 707 West calls for 60" x 6" dimension (on gridline A & south of 36) the duct is under a cabinet and exits in the 4" toe space. A minimum of 6 1/4" is needed for grille. Option 1) change cabinet to match duct; 2) change duct to match cabinet; 3) use base of cabinet as a plenum and change grille size. Please provide your recommendations.

Requested by: Timberline Mechanical (Portlan

Response:

Answered by

Company

Date